

**Tallgrass Interstate Gas Transmission LLC**  
**Rolling 12 Month**  
**Maintenance Plan**

<i>Start Month</i>	<i>Start Date</i>	<i>Finish Date</i>	<i>Duration of Outage</i>	<i>Impacted Sgmt   Pts</i>	<i>Station or District</i>	<i>Unit/Line</i>	<i>Brief Explanation</i>	<i>Firm Primary at Risk</i>
May-14	5/8/2014	5/8/2014	8 Hours	220	Riverdale/ Ravenna	Pipeline	Line Lowering	
May-14	5/13/2014	5/13/2014	8 Hours	250	Kearney #1 TBS	Pipeline	Cathodic Insulation Installation	
May-14	5/13/2014	5/15/2014	3 Day(s)	30	West Frenchie	Station	Plant Turnaround	
May-14	5/20/2014	5/20/2014	6 Hours	190	Big Springs	Station	ESD Test and Calibrations	
May-14	5/20/2014	5/20/2014	8 Hours	220	Ravenna/ Cairo	Pipeline	Line Lowering	
Jun-14	6/1/2014	6/1/2014	8 Hours	420	Lindsay/ Madison	Pipeline	Line Lowering (June, Date TBD)	
Jun-14	6/1/2014	6/1/2014	8 Hours	430	Elgin/Neligh	Pipeline	Line Lowering (June, Date TBD)	
Jun-14	6/1/2014	6/1/2014	6 Hours	250	Kearney Lateral	Pipeline	Line Lowering (June, Date TBD)	
Jun-14	6/1/2014	6/1/2014	8 Hours	280	Cambridge Airport	Pipeline	Span Replacement (June, Date TBD)	
Jul-14	7/1/2014	7/1/2014	12 Hours	210	Cozad/ Lexington	Pipeline	Pipe Replacement (July, Date TBD)	

**Tuesday, May 06, 2014**

<i>Start Month</i>	<i>Start Date</i>	<i>Finish Date</i>	<i>Duration of Outage</i>	<i>Impacted Sgmt \ Pts</i>	<i>Station or District</i>	<i>Unit/Line</i>	<i>Brief Explanation</i>	<i>Firm Primary at Risk</i>
Jul-14	7/7/2014	7/16/2014	10 Day(s)	58	Lingle/ Mitchell	Pipeline	Hydro-Test Segment 1	
Jul-14	7/17/2014	7/26/2014	10 Day(s)	58	Lingle/ Mitchell	Pipeline	Hydro-Test Segment 2	
Jul-14	7/27/2014	8/5/2014	10 Day(s)	58	Lingle/ Mitchell	Pipeline	Hydro-Test Segments 3 & 4	
Aug-14	8/6/2014	8/15/2014	10 Day(s)	58	Lingle/ Mitchell	Pipeline	Hydro-Test Segment 5	
Aug-14	8/16/2014	8/25/2014	10 Day(s)	58	Lingle/ Mitchell	Pipeline	Hydro-Test Segment 6	
Sep-14	9/1/2014	9/1/2014	8 Hours	410	Belgrade/ Albion	Pipeline	Line Lowering (Sept/Oct, Date TBD)	
Sep-14	9/1/2014	9/1/2014	8 Hours	280	Cambridge/ Cozad	Pipeline	Line Lowering (Sept/Oct, Date TBD)	
Sep-14	9/1/2014	9/1/2014	8 Hours	215	Lexington/ Riverdale	Pipeline	Line Lowering (Sept/Oct, Date TBD)	
Sep-14	9/1/2014	9/1/2014	8 Hours	210	Ogallala/ North Platte	Pipeline	Line Lowering (Sept/Oct, Date TBD)	
Sep-14	9/1/2014	9/1/2014	8 Hours	430	Petersburg/ Elgin	Pipeline	Line Lowering (Sept/Oct, Date TBD)	
Sep-14	9/1/2014	9/1/2014	8 Hours	430	Elgin/Neligh	Pipeline	Line Lowering (Sept/Oct, Date TBD)	
Sep-14	9/1/2014	9/1/2014	8 Hours	410	St. Paul/ Belgrade	Pipeline	Line Lowering (Sept/Oct, Date TBD)	

*Tuesday, May 06, 2014*

<i>Start Month</i>	<i>Start Date</i>	<i>Finish Date</i>	<i>Duration of Outage</i>	<i>Impacted Sgmt \ Pts</i>	<i>Station or District</i>	<i>Unit/Line</i>	<i>Brief Explanation</i>	<i>Firm Primary at Risk</i>
Sep-14	9/1/2014	9/1/2014	8 Hours	410	Grand Island/ St. Paul	Pipeline	Line Lowering (Sept/Oct, Date TBD)	
Sep-14	9/1/2014	9/1/2014	8 Hours	215	Amherst/ Riverdale	Pipeline	Line Lowering (Sept/Oct, Date TBD)	
Sep-14	9/9/2014	9/24/2014	16 Day(s)	43 & 720	Casper Plant	Plant	Casper Plant Turnaround (Third Party Notification)	
Sep-14	9/9/2014	9/9/2014	1 Day(s)	43/720	Casper	Station	ESD Test	
Oct-14	10/15/2014	10/15/2014	8 Hours	160	Wray TBS	Pipeline	Line Heater Replacement	

*Tuesday, May 06, 2014*