

Tallgrass Interstate Gas Transmission LLC
Rolling 12 Month
Maintenance Plan

<i>Start Month</i>	<i>Start Date</i>	<i>Finish Date</i>	<i>Duration of Outage</i>	<i>Impacted Sgmt \ Pts</i>	<i>Station or District</i>	<i>Unit/Line</i>	<i>Brief Explanation</i>	<i>Firm Primary at Risk</i>
Jul-14	7/8/2014	7/22/2014	15 Day(s)	58	Lingle/ Mitchell	Pipeline	Hydro-Test Segment 1	
Jul-14	7/22/2014	7/22/2014	12 Hours	210	Cozad/ Lexington	Pipeline	Pipe Replacement	
Jul-14	7/24/2014	8/7/2014	15 Day(s)	58	Lingle/ Mitchell	Pipeline	Hydro-Test Segment 2	
Aug-14	8/11/2014	8/25/2014	15 Day(s)	58	Lingle/ Mitchell	Pipeline	Hydro-Test Segments 3 & 4	
Aug-14	8/27/2014	9/6/2014	11 Day(s)	58	Lingle/ Mitchell	Pipeline	Hydro-Test Segment 5	
Sep-14	9/1/2014	9/1/2014	8 Hours	210	Ogallala/ North Platte	Pipeline	Line Lowering (Sept/Oct, Date TBD)	
Sep-14	9/1/2014	9/1/2014	8 Hours	280	Cambridge/ Cozad	Pipeline	Line Lowering (Sep/Oct, Date TBD)	
Sep-14	9/1/2014	9/1/2014	8 Hours	420	Lindsay/ Madison	Pipeline	Line Lowering (Sep/Oct, Date TBD)	
Sep-14	9/1/2014	9/1/2014	8 Hours	430	Petersburg/ Elgin	Pipeline	Line Lowering (Sept/Oct, Date TBD)	
Sep-14	9/1/2014	9/1/2014	8 Hours	430	Elgin/Neligh	Pipeline	Line Lowering (Sept/Oct, Date TBD)	

Thursday, June 19, 2014

<i>Start Month</i>	<i>Start Date</i>	<i>Finish Date</i>	<i>Duration of Outage</i>	<i>Impacted Sgmt \ Pts</i>	<i>Station or District</i>	<i>Unit/Line</i>	<i>Brief Explanation</i>	<i>Firm Primary at Risk</i>
Sep-14	9/1/2014	9/1/2014	8 Hours	410	St. Paul/ Belgrade	Pipeline	Line Lowering (Sept/Oct, Date TBD)	
Sep-14	9/1/2014	9/1/2014	8 Hours	410	Grand Island/ St. Paul	Pipeline	Line Lowering (Sept/Oct, Date TBD)	
Sep-14	9/1/2014	9/1/2014	8 Hours	215	Lexington/ Riverdale	Pipeline	Line Lowering (Sept/Oct, Date TBD)	
Sep-14	9/1/2014	9/1/2014	6 Hours	250	Kearney Lateral	Pipeline	Line Lowering (Sep/Oct, Date TBD)	
Sep-14	9/1/2014	9/1/2014	8 Hours	280	Cambridge Airport	Pipeline	Span Replacement (Sep/Oct, Date TBD)	
Sep-14	9/1/2014	9/1/2014	8 Hours	410	Belgrade/ Albion	Pipeline	Line Lowering (Sept/Oct, Date TBD)	
Sep-14	9/1/2014	9/1/2014	8 Hours	215	Amherst/ Riverdale	Pipeline	Line Lowering (Sept/Oct, Date TBD)	
Sep-14	9/8/2014	9/14/2014	7 Day(s)	58	Lingle/ Mitchell	Pipeline	Hydro-Test Segment 6	
Sep-14	9/9/2014	9/24/2014	16 Day(s)	43 & 720	Casper Plant	Plant	Casper Plant Turnaround (Third Party Notification)	
Sep-14	9/9/2014	9/9/2014	1 Day(s)	43/720	Casper	Station	ESD Test	
Oct-14	10/15/2014	10/15/2014	8 Hours	160	Wray TBS	Pipeline	Line Heater Replacement	

Thursday, June 19, 2014

Page 2 of 2