



**Tallgrass Interstate Gas Transmission LLC**

**Rolling 12 Month**

**Maintenance Plan**

<b>Start Month</b>	<b>Start Date</b>	<b>Finish Date</b>	<b>Outage Duration</b>	<b>Segment</b>	<b>Station</b>	<b>Unit/Line</b>	<b>Explanation</b>	<b>Firm Primary at Risk</b>
Apr-2016	4/5/2016	4/5/2016	8 Hours	380	Pipeline	HASTINGS E VALVE/DONIPHAN TAKE OFF	Line Lowering	N
Apr-2016	4/11/2016	5/1/2016	21 Days	370	Pipeline	HOLDREGE TO HASTINGS 12"	Anomaly Excavations/Repairs	N
Apr-2016	4/13/2016	4/13/2016	6 Hours	365	Pipeline	PHILLIPSBURG/NORTON (SPEED)	Line Lowering LL KS-14	N
Apr-2016	4/19/2016	4/19/2016	12 Hours	390	Pipeline	HAMILTON COUNTY Y/MILLIGAN TAKE OFF	Line Lowering	N
May-2016	5/1/2016	5/1/2016	8 Hours	430	Pipeline	ALBION STATION/PETERSBURG	Line Lowering	N
May-2016	5/1/2016	5/1/2016	12 Hours	420	Pipeline	CHECK VALVE SOUTH OF BATTLE CREEK/BATTLE CREEK TAKE OFF	Line Lowering (May Date TBD)	N
May-2016	5/1/2016	5/1/2016	4 Day	500	Pipeline	HASTINGS NORTH TBS LATERAL	Tethered Tool Run (May Date TBD)	N
May-2016	5/1/2016	5/1/2016	8 Hours	420	Pipeline	ALBION/NORFOLK 6" (NEWMAN GROVE)	Line Lowering (May Date TBD)	N
May-2016	5/1/2016	5/1/2016	8 Hours	420	Pipeline	ALBION STATION/NEWMAN GROVE TAKE OFF 6"	Line Lowering (May Date TBD)	N
May-2016	5/1/2016	5/1/2016	8 Hours	420	Pipeline	ALBION STATION/NEWMAN GROVE TAKE OFF 8"	Line Lowering (May Date TBD)	N
May-2016	5/17/2016	5/17/2016	6 Hours	190	Big Springs	STATION	ESD Test and Station Calibrations	N
Jul-2016	7/1/2016	7/1/2016	1 Day	58	Pipeline	TORRINGTON/HOLLY SUGAR	Pipe Replacement (July/Sep DATE TBD)	N
Jul-2016	7/1/2016	7/1/2016	1 Day	58	Pipeline	LINGLE/MITCHELL (TORRINGTON WY)	Hydro Test (July/Sep DATE TBD)	N
Jul-2016	7/1/2016	7/1/2016	10 Days	58	Pipeline	LINGLE/MITCHELL (MORRILL NE)	Hydro Test (July/Sep DATE TBD)	N
Jul-2016	7/14/2016	7/14/2016	6 Hours	170	Pipeline	ATWOOD/ST. FRANCIS (ATWOOD)	Line Lowering LL KS-1	N
Jul-2016	7/14/2016	7/14/2016	6 Hours	170	Pipeline	ATWOOD/ST. FRANCIS (ATWOOD)	Line Lowering LL KS-2	N
Jul-2016	7/20/2016	7/20/2016	4 Hours	180	Pipeline	BREWSTER LATERAL (BREWSTER)	Line Lowering LL KS-3	N
Jul-2016	7/21/2016	7/21/2016	6 Hours	180	Pipeline	COLBY/ST. FRANCIS (BREWSTER)	Line Lowering LL KS-6	N
Jul-2016	7/27/2016	7/27/2016	6 Hours	310	Pipeline	HOXIE LATERAL (MENLO)	Line Lowering LL KS-4	N
Jul-2016	7/28/2016	7/28/2016	6 Hours	180	Pipeline	COLBY/ST. FRANCIS (EDSON)	Line Lowering LL KS-7	N
Aug-2016	8/2/2016	8/2/2016	4 Hours	145	Pipeline	STERLING DITCH COMPANY	Span Replacement	N
Aug-2016	8/3/2016	8/3/2016	4 Hours	310	Pipeline	SELDON LATERAL (GEM)	Line Lowering LL KS-17	N
Aug-2016	8/4/2016	8/4/2016	8 Hours	290	Pipeline	SCOTT CITY/COLBY (OAKLEY)	Line Lowering LL KS-5	N
Aug-2016	8/8/2016	8/12/2016	5 Day(s)	145	Pipeline	STERLING SE TBS LATERAL	Hydro Test	N
Aug-2016	8/10/2016	8/10/2016	6 Hours	290	Pipeline	TRIBUNE/SHARON SPRINGS (TRIBUNE)	Line Lowering LL KS-10	N
Aug-2016	8/11/2016	8/11/2016	8 Hours	345	Pipeline	DEERFIELD DEHY/SCOTT CITY (FRIEND)	Line Lowering LL KS-8	N
Aug-2016	8/15/2016	8/19/2016	5 Day(s)	145	Pipeline	STERLING NW TBS LATERAL	Hydro Test	N
Aug-2016	8/16/2016	8/25/2016	10 Day(s)	43/720	Casper Plant	PLANT	Casper Plant Turnaround	N
Aug-2016	8/18/2016	8/18/2016	6 Hours	290	Pipeline	TRIBUNE (LEOTI)	Line Lowering LL KS-9	N
Aug-2016	8/24/2016	8/24/2016	10 Hours	310	Pipeline	COLBY/NEBRASKA STATE LINE (GEM)	Line Lowering LL KS-18	N
Sep-2016	9/1/2016	9/1/2016	8 Hours	430	Pipeline	ALBION/NELIGH 6" (ELGIN)	Line Lowering (Sep/Oct Date TBD) LL-1372	N
Sep-2016	9/1/2016	9/1/2016	8 Hours	430	Pipeline	ALBION/NELIGH 6" (NELIGH)	Line Lowering (Sep/Oct Date TBD) LL-2453	N
Sep-2016	9/1/2016	9/1/2016	8 Hours	430	Pipeline	NELIGH JCT/STUART (CLEARWATER)	Line Lowering (Sep/Oct Date TBD) LL-6090	N
Sep-2016	9/1/2016	9/1/2016	8 Hours	430	Pipeline	NELIGH JCT/STUART (CLEARWATER)	Line Lowering (Sep/Oct Date TBD) LL-6117	N
Sep-2016	9/1/2016	9/1/2016	8 Hours	430	Pipeline	BLOCK VALVE/CLEARWATER MBS	Line Lowering (Sep/Oct Date TBD) LL-6209	N
Sep-2016	9/7/2016	9/7/2016	12 Hours	43/720	Casper	STATION	ESD Test	N